

Bloomsburg University Performing Arts Facilities
Mitrani Hall Rigging Plan

- Mitrani Hall Mainstage
- Line Set Identification

Batten	Dist. From Plaster	Function	Notes
Asbes.	----	Fire	Perm Hang
1	2'-8	Grand Teaser	Perm Hang
2	3'-4	Main Drape	Trav. S.L.
3	4'-0	Elec #1	Perm Hang
4	4'-8	Shell #1	Perm Hang
5	5'-4	House Border 1	Sewn Flat
6	6'-8	Proj Screen	Perm Hang
7	8'-0	Trav #1	Flat/Trav S.L.
8	8'-8	Empty	----
9	9'-4	Shell #2	Perm Hang
10	10'-0	House Border 2	Sewn Flat
11	10'-8	House Leg 1	Sewn Flat
12	11'-4	Empty	----
13	12'-0	Elec #2	Can Hang Up On Sets 11/12, 14/15
14	12'-8	Storage	Spare Instruments
15	13'-4	House Border 3	Sewn Flat
16	14'-0	House Legs 2	Sewn Flat
17	15'-4	Trav #2	Flat/Trav. S.L.
18	16'-8	Shell #3	Perm Hang
19	17'-4	Empty	----
20	18'-0	House Legs 3	Sewn Flat
21	18'-8	Empty	----
22	19'-4	House Border 4	Sewn Pleats
23	20'-0	Red Drape	Walk/Trav. S.L.
24	20'-8	House Legs 4	Sewn Pleats
25	21'-4	Elec #3	Can Hang Up On Sets 23/24 26/27
26	22'-8	Trav #3	Trav S.L./Sewn Pleats
27	23'-4	Band Shell	Perm Hang
28	24'-8	House Border 5	Sewn Pleats
29	25'-4	House Legs 5	Sewn Pleats
30	26'-0	Empty	----
31	26'-8	Blk Out Drop	Trav S.L.
32	27'-4	Cyc	22' X 60'
Wall	30'-0	----	Black Cinder Block

Haas Line Sets

- Line Sets are adjustable with two weeks notice to the facilities manager.
- Permanent Hang and Traveller Track Sets are NOT REMOVABLE!
- ALL PIPES ARE 66' IN LENGTH.

Brick Color Key:

- Green-Permanant Hang
- Blue-Border Weight
- Yellow-Traveller Weight
- Red-Traveller Track Weight
- White-Leg Weight
- Orange-Pipe Weight
- Gold-Electric Weight
- Free Weight-6000 lbs.

Line Sets Summary:

- 4-Shell Canopy Sets
- 3-Electric Sets
- 5-Border Sets
- 5-Leg Sets
- 4-Black Traveller Sets
- 1-Red Traveller Set
- 1-Cyc Set
- Grand Drape Set
- Grand Teaser Set
- 2-Storage Sets